

Weekly Schedule Update for Engineering

Submitted February 16, 2010

Accomplishments for the week of February 8, 2010 – February 12, 2010

- Right of Way Permits - Issue and Inspect 3 issued inspected
- Sanitary Sewer Master Plan
 - Field Verifications
- GIS Mapping
 - Sanitary Sewer Model
 - Sanitary Sewer As-builts
 - Evacuation Plan Maps
- Rotary Skate Park Project – Close-Out
- 2009 Waterline Replacement Program \$2.6 million - design
- Yew Street Reconstruction \$1.6 million – design is 90% complete
- West Main Realignment Project \$12 to \$17 million - design
- New 2 million gallon Reservoir on Paxton Rd. \$4.3 million - design
- 2009 Overlay Project \$1 million – construction is set for 2010
 - CHAP Grant has been submitted
- S. 10th and NW 3rd Sewer Projects
 - SEPA submitted to Community Development
- S. 13th Ave Overlay – final details suspended until Spring
- N. Kelso Sewer Phase V – Planning
- S. Kelso Drive Sanitary Sewer Main Repair – Design
 - SEPA submitted to Community Development
- FEMA Required Documents for January 2009 Disaster – final paperwork
- Residential Stormwater Rate Calculations
- Airport Hangar Door Repair Projects – C-7
- Croy St. Waterline Repair – In Design
- Minor Rd. Reservoir Telemetry Repair – Final Invoice
- Council Agenda Items 4 items for Feb 16th Agenda
- Website Updates
- Citizen Concerns 1 completed this week
- Airport Stormwater Maintenance Plan
- KEDM Chapter 4 Revisions
- Burcham Street Slide

Projected Plan for the week of February 16, 2010 – February 19, 2010

- Right of Way Permits - Issue and Inspect
- Sanitary Sewer Master Plan
 - Field Verifications
- GIS Mapping
 - Sanitary Sewer Model
 - Sanitary Sewer As-builts
 - Easement at Airport with Railroad
- Rotary Skate Park Project – Final Reconciliation

- 2009 Waterline Replacement Program – design
 - Redpath and Corduroy have been broken into a separate project and will be advertised next week
- Yew Street Reconstruction - design
- West Main Realignment Project
- New Reservoir Design – Paxton Rd.
- 2009 Overlay Project – construction set for 2010
- S. 10th and NW 3rd Sewer Projects
- S. 13th Ave Overlay
- N. Kelso Sewer Phase V
- S. Kelso Drive Sanitary Sewer Main Repair – Design
 - SEPA submitted to Community Development
- Residential Stormwater Rate Calculations
- Airport Hangar Door Repair Projects
- Croy St. Waterline Repair
- Minor Rd. Reservoir Telemetry Repair
- Parks Dept. Shop Lighting
- Council Agenda Items
- Airport Pedestrian Lock Gate
- Website Updates
- Citizen Concerns
- KEDM edits
- Pest & Nutrient Management Plans
- Stormwater Utility Rates